



Your Logo Here

Vitrek QT Enterprise V7X Test Report

Page 1

DUT Model OnTheV7x

DUT Serial SN-Full

Tested By: operator on 4/4/2022 at 10:17

Using Model V76 S/N 28301 with F/W v1.29

PASSED ALL TESTS

Step #1 DCW @ 100.00V for 2.00s PASSED

Ramp for 1.00s

Leakage : -0.029 μ A (0.000mA Minimum Limit)

Highest Breakdown: 165.0 μ Apk

Step #2 ACW @ 1000.0V/60Hz for 2.00s PASSED

Ramp for 1.00s

Leakage : 2.130 μ A (0.000mA Minimum Limit)

Highest Breakdown: 165.0 μ Apk

Step #3 IR @ 100.00V for 2.00s PASSED

Delay: 0.20s

Leakage : 9.000GOhms (100.0MOhms Minimum Limit)

Actual Test Time: 2.07s

Step #4 CONT for 2.000s PASSED

Load : 51.16mOhms (0.00mOhms Minimum)

Zero Offset: 0.000kOhms